



Lee's Summit Middle School Update

December 2020



BEFORE



11.22.20

First Footing Pour: The team has started digging and pouring footings for area A,B,C (classroom wing) for the main building. This process will continue through 2.22.21.

Under slab plumbing and electrical work will begin the week of 12.7.20 in area A. Next, the team will pour the slab on grade in area A after the under slab rough-in is complete. Steel is scheduled to start going up on following the slab pour.



FIRST FOOTING POUR

Site work. All mass grading is complete and the temporary roads and laydown/parking lot rocks have been installed. The team has started the modular retaining walls. Site utilities will begin the week of 12.7.20. The building pad for the field house will be complete week of 11.30.20 followed by the installation of footings.



GROUND BREAKING CEREMONY 11.12.20