



MILESTONES:

Area A | The roof is dried in and the team will start hanging sheetrock the first week of July.

Area B | Overhead rough-in is in progress.

Area C | Wall framing is in progress.

Area D | Steel has been set.

Area G | Slab on grade will be poured first week of July.

Area F | Competition gym roof decking is complete and the precast for the auxiliary gym will be installed starting on July 12.

Baseball Fields | Site work is in progress. Curbs, roads and parking lot will start week of July 12.

